



Start Date:	19-Jul-26
Final Date:	23-Jul-26

Job Service Ticket

From: Branch of Al Zamil Group Holding
Zamil House 8th floor, Khobar khornish
PO Box 9, Al Khobar 31952, KSA
TO: Saudi Arabian Oil Company

P.O.Box 0
DHAHRAN 31311
SAUDI ARABIA

Ticket No: CSC 85850 CMT-4360
Contract No: 6600045940
Contractor No: 10005646
DRSS: 3000461274
Well: ABJF-107
Well Type: OIL
Rig No: SP-110
Job Type: 9-5/8" TWO STG CMT JOB
Job Start: 19-Jul-26 Time: 14:00
Job Finish: 23-Jul-26 Time: 21:00

Contract code	DESCRIPTION	Order QTY	UNIT	Price/Unit	Net Value, SAR
TRANSPORTATION					
01.01.10.1.1.1	Light Duty Vehicle, per trip/km, from Dhahran Oilserv Base	572	km	3.32	1,899.04
01.01.20.1.1.2	Heavy Duty Vehicle, per trip/km, from Dhahran Oilserv Base	286	km	7.63	2,182.18
				Subtotal:	4,081.22
PRODUCTS					
07.02.10	C011, Antifoam	48	GAL	150.38	7,218.24
07.03.10	C311, Anti-settling agent	330	LBS	19.55	6,451.50
07.05.10	C200, Dispersant	220	LBS	12.57	2,765.40
07.11.10	C100, Low T Retarder	880	LBS	11.06	9,732.80
07.08.20	C306, Fluid Loss high T	250	LBS	112.10	28,025.00
				0	0.00
				0	0.00
				0	0.00
				0	0.00
				0.00	0.00
				Subtotal:	54,192.94
SERVICE, EQUIPMENT ADDITIONAL HOURS & MATERIAL TYPE					
01.03.B.10	Standby time on location, first 4 hrs	0	EA	1,158.54	0.00
01.03.B.20	Standby time on location, additional hours on location	89	HR	213.89	19,036.21
01.08.10	First Stage Base charge, 0-10,000' per Unit, first 8 hrs	1	EA	3,218.97	3,218.97
01.08.20	First Stage depth charge, 0-10,000' per 100'	62.77	EA	51.69	3,244.58
01.08.50	Additional Stages Thru Multiple Stage Cementing Devices, per stage, within 8 hrs	1	EA	3,960.44	3,960.44
				0	0.00
				Subtotal:	29,460.20
PERSONNEL & EQUIPMENT					
01.02.A.10	Cementing Crew (3 person), per hr	103	HR	246.32	25,370.96
01.22.10	Data Acquisition Computer system w/other Contractor equipment, per 24hrs	5	D	343.00	1,715.00
01.09.20	2,000 ft3 TM Field Storage tank with Compressor, Service charge, per job	2	EA	2,851.80	5,703.60
01.10.20	Compressor > 250 SCF/MIN, per job	1	EA	542.73	542.73
01.17.30	Recirculating Mixer, first 4 hrs, per job	1	EA	3,019.34	3,019.34
01.17.40	Recirculating Mixer, Each Add Operational Hour	2	HR	1,236.97	2,473.94
01.16.02.10	Casing Swage 9 5/8" and smaller, first 24hrs	1	D	124.77	124.77
01.16.02.20	Casing Swage 9 5/8" and smaller, after first 24hrs	4	D	35.65	142.60
01.16.04.10	Cement Head 9 5/8" and smaller, first 24 hrs	1	D	156.85	156.85
01.16.04.20	Cement Head 9 5/8" and smaller, after first 24 hrs	4	D	110.51	442.04
01.09.10	Field Storage Bin (gravity type), each per job	1	EA	451.83	451.83
				Subtotal:	40,143.66
				SUB-TOTAL	SAR 127,878.02
				DISCOUNT	SAR 18,798.07
				TOTAL	SAR 109,079.95

OIISERV Representative	ARAMCO Representative
Name:	Name:
Title:	Badge
Date:	Date:
7/23/2026	7/23/2026
Signature:	Signature:



			Rig SP-110				TIME CALCULATION			
			Well ABJF-107							
			Well Type OIL				CMT-4360			
			Job Type 9-5/8" TWO STG CMT JOB							
SERVICE DESCRIPTION	DATE		FROM	TO	TOTAL HRS	Contract Code	QUANTITY			
	MONTH	DAY	HRS:MINS e.g. 12:45	HRS:MINS e.g. 12:45			1st 4 Hrs	Stand By	Base Charge	Add. Hrs.
Standby time on location, first 4 hrs	7	19	14:00:00	18:00:00	4	01.03.B.10	4			
Standby time on location, additional hours on location	7	19	18:00:00	24:00:00	6	01.03.B.20		6		
Standby time on location, additional hours on location	7	20	0:00:00	24:00:00	24	01.03.B.20		24		
Standby time on location, additional hours on location	7	21	0:00:00	24:00:00	24	01.03.B.20		24		
Standby time on location, additional hours on location	7	22	0:00:00	24:00:00	24	01.03.B.20		24		
Standby time on location, additional hours on location	7	23	0:00:00	1:00:00	1	01.03.B.20		1		
First Stage Base charge, 0-10,000' per Unit, first 8 hrs	7	23	1:00:00	9:00:00	8	01.08.10			8	
Standby time on location, additional hours on location	7	23	9:00:00	19:00:00	10	01.03.B.20		10		
Additional Stages Thru Multiple Stage Cementing Devices, per s	7	23	19:00:00	21:00:00	2	01.08.50				2.00
From Light	To	Distance(KM)	Type of transportation(Vehicule/Truck)		Qty	Aplicable Distance(Km per Contract)				
Dhahran Main Gate (DMG)	SP-110	298	Taxi + Taxi (sample)		2					
Actual Starting Point (Dhahran Oilserv Base)	SP-110	286	Taxi + Taxi (sample)		2	572				
From Heavy	To	Distance(KM)	Type of transportation(Vehicule/Truck)		Qty	Aplicable Distance(Km per Contract)				
Dhahran Main Gate (DMG)	SP-110	298	CP-7		1					
Actual Starting Point (Dhahran Oilserv Base)	SP-110	286	CP-7		1	286				
						TOTAL	4	89	8	2
						Total Hour	103			
The Client / Customer hereby acknowledges the information detailed on the Unit Time Calculation Sheet.										
Customer or Customer's Agent (PLEASE PRINT)			Customer or Customer's Agent (signature)			OILSERV Representative / Date				
						Bilal Jaffar				
						Approval / Date				
						7/23/2026				

			Rig SP-110				TIME CALCULATION		
			Well ABJF-107						
			Well Type OIL				CMT-4360		
			Job Type 9-5/8" TWO STG CMT JOB						
SERVICE DESCRIPTION	DATE		FROM	TO	TOTAL HRS	Contract Code	QUANTITY		
	MONTH	DAY	HRS:MINS e.g. 12:45	HRS:MINS e.g. 12:45			CMT Crew	Operator	Helper
Cementing Crew (3 person), per hr	7	19	14:00:00	24:00:00	10	01.02.A.10	10		
Cementing Crew (3 person), per hr	7	20	0:00:00	24:00:00	24	01.02.A.10	24		
Cementing Crew (3 person), per hr	7	21	0:00:00	24:00:00	24	01.02.A.10	24		
Cementing Crew (3 person), per hr	7	22	0:00:00	24:00:00	24	01.02.A.10	24		
Cementing Crew (3 person), per hr	7	23	0:00:00	21:00:00	21	01.02.A.10	21		
						TOTAL	103	0	0
The Client / Customer hereby acknowledges the information detailed on the Personal Calculation Sheet.									
Customer or Customer's Agent (PLEASE PRINT)			Customer or Customer's Agent (signature)			OILSERV Representative / Date			
						Bilal Jaffar			
						Approval / Date			
						7/23/2026			

		Rig SP-110							Chemical cal
		Well ABJF-107							
		Well Type OIL							CMT-4360
		Job Type 9-5/8" TWO STG CMT JOB							
Product Description	Total Sacks + Dead V.	Contract Code	Concentration	Quantity Req.	Quantity usage	Quantity return	Weight of sack	LOT #	Total Charge
Ist stage mix fluid Lead	870sk + 25 bbl DV = 986 sk								
C011, Antifoam	986 sacks	07.02.10	0.02 GPS	440	20	420	55 gal	MNC-DF-46z1-20260331/01	20 gal
C311, Anti-settling agent	986 sacks	07.03.10	0.15 %BWOC	770	139	631	55 lbm	AUB-2605005	165 lbm
C100, Low T Retarder	986 sacks	07.11.10	0.45 %BWOC	1485	417	1068	55 lbm	X60214570	440 lbm
Ist stage mix fluid Tail	314sk + 15 bbl DV = 438 sk								
C011, Antifoam	438 sacks	07.02.10	0.02 GPS	420	9	411	55 gal	MNC-DF-46z1-20260331/01	9 gal
C311, Anti-settling agent	438 sacks	07.03.10	0.1 %BWOC	631	41	590	55 lbm	AUB-2605005	55 lbm
C306, Fluid Loss high T	438 sacks	07.08.20	0.35 %BWOC	1500	144	1356	50 lbm	253012	150 lbm
C200, Dispersant	438 sacks	07.05.10	0.25 %BWOC	935	103	832	55 lbm	25LUU11759	110 lbm
C100, Low T Retarder	438 sacks	07.11.10	0.3 %BWOC	1068	124	944	55 lbm	X60214570	110 lbm
2nd stage mix fluid Lead	494sk + 25 bbl DV = 610 sk								
C011, Antifoam	610 sacks	07.02.10	0.02 GPS	411	12	399	55 gal	MNC-DF-46z1-20260331/01	12 gal
C311, Anti-settling agent	610 sacks	07.03.10	0.15 %BWOC	590	86	504	55 lbm	AUB-2605005	55 lbm
C100, Low T Retarder	610 sacks	07.11.10	0.4 %BWOC	944	229	715	55 lbm	X60214570	220 lbm
Customer or Customer's Agent (PLEASE PRINT)		Customer or Customer's Agent (signature)						2	
								Bilal Jaffar	
								Approval / Date	
								7/23/2026	

		Rig SP-110							Chemical cal
		Well ABJF-107							
		Well Type OIL							CMT-4360
		Job Type 9-5/8" TWO STG CMT JOB							
Product Description	Total Sacks + Dead V.	Contract Code	Concentration	Qauntity Req.	Qauntity usage	Qauntity return	Weight of sack	LOT #	Total Charge
2nd stage mix fluid Tail	208 sk + 15 bbl DV = 332 sk								
C011, Antifoam	332 sacks	07.02.10	0.02 GPS	399	7	392	55 gal	MNC-DF-46z1-20260331/01	7 gal
C311, Anti-settling agent	332 sacks	07.03.10	0.1 %BWOC	504	31	473	55 lbm	AUB-2605005	55 lbm
C306, Fluid Loss high T	332 sacks	07.08.20	0.35 %BWOC	1356	109	1247	50 lbm	253012	100 lbm
C200, Dispersant	332 sacks	07.05.10	0.25 %BWOC	832	78	754	55 lbm	25LUU11759	110 lbm
C100, Low T Retarder	332 sacks	07.11.10	0.2 %BWOC	715	62	653	55 lbm	X60214570	110 lbm
Customer or Customer's Agent (PLEASE PRINT)		Customer or Customer's Agent (signature)						2	
								Bilal Jaffar	
								Approval / Date	
								7/23/2026	

		Branch of Al Zamil Group Holding		E&P Log	
		Zamil House 8th floor, Khobar khornish, PO Box 9, Al Khobar 31952, KSA		CMT-4360	
Client Request # or DRSS #		Client PO or Contract #		Well Type	
3000461274		6600045940		OIL	
Client / Customer Name				Job Type	
Saudi Aramco				9-5/8" TWO STG CMT JOB	
Address				Client Representative / Agent	
Dhahran					
Job start Date	19-Jul-26	14:00	Country	Rig Name / Number	Currency
Job Completed	23-Jul-26	21:00	Saudi Arabia	SP-110	N/A

CEMENT DATA

1st stage Lead:		Type		No. Sacks	870	Sacks	Yield	1.704	Cuf/sx	Mix.Fluid Req.	9.227	gps
Density	101	PCF	Vol. of Mix Fluid		191	BBL	Mix.Water Req.	9.075	gps	Vol. of Mix Water	188	BBL
1st stage Tail:		Type		No. Sacks	314	Sacks	Yield	1.163	Cuf/sx	Mix.Fluid Req.	5.173	gps
Density	118	PCF	Vol. of Mix Fluid		39	BBL	Mix.Water Req.	5.067	gps	Vol. of Mix Water	38	BBL
2nd stage Lead:		Type		No. Sacks	494	Sacks	Yield	1.704	Cuf/sx	Mix.Fluid Req.	9.227	gps
Density	101	PCF	Vol. of Mix Fluid		109	BBL	Mix.Water Req.	9.075	gps	Vol. of Mix Water	107	BBL
2nd stage Tail:		Type		No. Sacks	208	Sacks	Yield	1.162	Cuf/sx	Mix.Fluid Req.	5.169	gps
Density	118	PCF	Vol. of Mix Fluid		26	BBL	Mix.Water Req.	5.072	gps	Vol. of Mix Water	25	BBL

WELL DATE

Job Type	9-5/8" TWO STG CMT JOB
Open Hole size	12.25 Inch
Depth (TD)	6277 Ft
Excess	50 / 10 %
Case size	9 5/8 Inch
Case Weight	40 Lbs/ft
DP size	Inch
DP Weight	Lbs/ft
Liner	Ft
DV Tools	2809 Ft

FLUID DATA

Spacer Type	
Weight	90 PCF
Volume	480 BBL
Displacement	CMT - Spacer - Mud
Weight	118 - 90 - 65 PCF
Volume	677 BBL

Dead Volume Rig Cement Tanks

Tanks	Dead Volume (bbl)
1	25 bbl each (Both lead slurry)
2	15 bbl each (Both tail slurry)
3	
4	
5	

Equipment

#	Unit No.	Main Type	On Location		Off Location	
			Date	Time	Date	Time
1	0	Cement Unit_7	19-Jul-26	14:00	23-Jul-26	21:00
2	PC-00117	Data Acquisition	19-Jul-26	14:00	23-Jul-26	21:00
4	AS2101-TP-05	Tripod 2100 FT3_23	19-Jul-26	14:00	23-Jul-26	21:00
5	GIST21002	Tripod 2100 FT3_26	19-Jul-26	14:00	23-Jul-26	21:00
6	43120189	Compressor_189	19-Jul-26	14:00	23-Jul-26	21:00
7	191227	Cement Head 9 5/8"	19-Jul-26	14:00	23-Jul-26	21:00

Crew & Bonuses

#	Badge No.	Employee name / Position	On Location		Off Location	
			Date	Time	Date	Time
1	1722	Bilal Jaffar / Supervisor	19-Jul-26	23:00	23-Jul-26	21:00
2	5784	Bassem Almarzooq / Supervisor	19-Jul-26	14:00	20-Jul-26	10:00
3	6799	Sid Ahmed Mesmari / Operator	19-Jul-26	14:00	23-Jul-26	21:00
4	7021	Abdullah Alnasri / Operator	19-Jul-26	14:00	23-Jul-26	21:00
5						
6						

The Client / Customer hereby acknowledges the information detailed on this Service Report Sheet #1.

Customer Agent and ID (PLEASE PRINT)	Customer or Customer's Agent (signature)	OILSERV Representative / Date
		Bilal Jaffar
		Approval / Date
		7/23/2026



Document Title: KSU CMT Service Report

Document No: OS-AOCE-F001

Rev. No. 00

Client Request # or DRSS #			Client PO or Contract #			Job ID		Country		
3000461274			6600045940			85850		SAUDI ARABIA		
Client / Customer Name Saudi Aramco					Well Type		Well Name / Number			
					OIL		ABJF-107			
					Job Type		Job Date			
					9-5/8" TWO STG CMT JOB		23-Jul-26			
					Client Representative / Agent		Call Sheet			
							N/A			
Job start Date		19-Jul-26				Rig Name / Number		Currency		
Job completion Date		23-Jul-26				SP-110		N/A		
Well static before the job?		Y	Well static after the job?		Y	Loses		N	Full return	Y

Treatment Report #1

Event #	Event Date	Event Time	Comments / Remarks	Pre-mix Chemicals in Aramco Tanks/Batch	Fluid Type	Density (pcf)	Rate (bbl./min)	Line Pressure (psi)	Stage Volume (bbl.)	Total Volume (bbl.)
1	19-Jul-26	14:00	OS crew on location							
2	19-Jul-26	15:00	Sign in and make safety induction							
3	19-Jul-26	19:00	Start rig up and P/T cement pump 6200 PSI		Water	62		6200		
4	21-Jul-26	15:00	Prepare mix fluid for 1st stage (Lead & Tail) and 2nd stage (Lead & Tail)	OilSERV						
5	23-Jul-26	0:30	HPJS meeting with all crew	OS / Rig Crew	Spacer					
6	23-Jul-26	1:00	Flush line and P/T service line 4000 psi	OilSERV	Water	62		4000	1	1
7	23-Jul-26	1:20	Rig pump 150 bbl water as spacer ahead	Rig	Spacer	90	8	150	150	150
8	23-Jul-26	2:00	Drop bottom plug	OilSERV						
9	23-Jul-26	2:45	Oilserv Mix and pump lead slurry 246 bbl slurry @ 101 pcf	OilSERV	Slurry	101	5	385	246	246
10	23-Jul-26	3:10	Oilserv Mix and pump lead slurry 55 bbl slurry @ 118 pcf	OilSERV	Slurry	118	5	500	55	55
11	23-Jul-26	3:30	Drop shut-off plug	Rig						
12	23-Jul-26	3:35	Oilserv pump 10 bbl cement behind plug	OilSERV	Slurry	118	5	500	10	10
13	23-Jul-26	3:40	Oilserv pump 10 bbl water behind plug	OilSERV	Water	62	5	400	10	10
14	23-Jul-26	3:50	Switch to Rig pump for rest of displacement	Rig						
15	23-Jul-26	3:55	Bump the plug	Rig				1300		
16	23-Jul-26	4:00	Open DV ports, circulate and wait 2nd STG	OS / Rig						

The Client / Customer hereby acknowledges the information detailed on this Service Report Sheet #1.

Customer Agent and ID (PLEASE PRINT)		Customer or Customer's Agent (signature)		OilSERV Representative / Date	
				Bilal Jaffar	
				Approval / Date	
				23-Jul-26	

UNCONTROLLED WHEN PRINTED OR TRANSMITTED ELECTRONICALLY